

St. Cyprian of Carthage  
Orthodox Church in America

Richmond, VA

Construction Update

Feast of St. Nicholas of Myra and Lycia, the Wonderworker

December 6



The pump truck arrived early in the morning on December 3, 2007, to prepare for the concrete that was scheduled to arrive at 6:30 a.m.

Construction Update  
page two



The first yard of concrete is poured in the northwest corner of the building as workers are poised to begin leveling and finishing the slab surface.

Construction Update  
page three



The surface is prepared while waiting for the next trucks to arrive from the concrete plant. The surface color is Yosemite Brown, and has a very nice appearance after several days of curing.

Construction Update  
page four



This photo is taken from the southwest corner of the building, where the bathroom plumbing is roughed in. The “diamond” cut outs are where steel columns will be installed and then finished with additional concrete.

Construction Update  
page five



The crew worked from before daybreak until after midnight, then were back on the site early the next morning to remove the forms and cut the control joints.

Glory to God!  
Blessed Feast of St. Nicholas!  
Blessed Nativity Fast!