



**FIELD REPORT**

Project No.: 1870.01

Date: March 17, 2008

Report No.: 9

Project: St. Cyprian of Carthage Orthodox Church  
Hugenot Springs Road  
Powhatan County, Virginia

Met With: Father David Arnold St. Cyprian of Carthage Orthodox Church  
Alex Glazunov BWI Construction

Weather: Clear, cool

Conformance to schedule dated 12/10/07: Approximately 7 weeks behind

Work in Progress: None

**OBSERVATIONS / DISCUSSIONS:**

1. Wood framing  
Alex requested a meeting to discuss instruction that was issued in Field Report #8 dated 3/3/08. All work must be completed in accordance with that instruction and the contract documents. It was noted that the framing anchors installed did not have the tab bent to allow nailing into the top or bottom of the framing members as noted by a "\*" or "\*" on S-2. This must be corrected or an equivalent metal strap installed.
2. Steel flanges  
It appears that some steel flanges will be visible through the drywall unless trimmed. These to be trimmed before installation of the drywall.
3. Colored concrete floor  
The floor at the west end of the building had been cleaned at the following was noted:  
  - Light colored speckles throughout the floor
  - The texture and color of the concrete installed at the column diamonds does not match
  - Several cracks generally following conduit routes
 It was requested that the concrete color manufacturer's representative be contacted for a recommendation for repair and Toilet 106 be used to test that repair for approval.

Report by: \_\_\_\_\_  
EDWARD L. TODD  
Vice President

Copies to: Father David Arnold  
Alex Glazunov  
Bob Hill  
Darrell Callaway  
Paul Shope

Attachments: Page 2

4. Wood trusses at mechanical platform  
Awaiting additional information from the supplier per RWA e-mail to BWI dated 2/11/08.
5. Termite treatment  
The warranty per D & N Exterminating letter dated 11/2/07 does not comply with specification 02380 1.3 A. A revised warranty will be required.

BWI to advise RWA when all truss and framing work is complete and ready for final inspection before any work is concealed.

Please advise Rawlings Wilson & Associates immediately if any party is not in agreement with the above or is aware of any substantive omission.