



FIELD REPORT

Project No.: 1870.01
Date: September 27, 2007
Report No.: 1

Project: St. Cyprian of Carthage Orthodox Church
Hugenot Springs Road
Powhatan County, Virginia

Met With: Father David Arnold St. Cyprian of Carthage Orthodox Church
Alex Glazunov BWI Construction LLC
Ashley Williams Austin Brockenbrough and Associates

Weather: Clear, warm

Conformance to schedule: Alex to submit construction schedule as soon as possible.

Work in Progress: None

OBSERVATIONS / DISCUSSIONS

- Construction progress
Building footings had been roughly excavated. Hand trimming, cleaning, and placement of rebar and concrete is expected to take place later today.
- F & R inspections
Alex will have F & R test footing subgrade and observe rebar placement before concrete placement. RWA has notified Bob Hill of desired report distribution. An executed copy of the Powhatan County Statement of Special Inspections was hand delivered to Father David and Alex.
- Site work
The tree at the SW corner of the building was found to be accurately located on the site plan. The building committee will check and satisfy themselves regarding the site grading. Father David will notify Ashley Williams if any discrepancy is found.

Report by: Edward L. Todd
EDWARD L. TODD
Vice President

Copies to: Father David Arnold
Alex Glazunov
Ashley Williams
Paul Shope

Attachments: Page 2

4. Brick sample panel
Alex will obtain a sufficient quantity of the specified brick for the sample panel. RWA will advise the mortar color selection shortly.
5. Payment request #1
Alex will be submitting this for review shortly.
6. List of subcontractors
Alex to provide as soon as possible.
7. Water line location
No exception was taken to locating this under the parking lot in lieu of where shown to avoid possible damage to the existing trees. The installed location shall be accurately shown on the record drawings.

Please advise Rawlings Wilson & Associates immediately if any party is not in agreement with the above or is aware of any substantive omission.

The next site meeting / payment request review is scheduled for October 25, 2007 at 8:00 a.m.